

space ims Divisio

## Qualification Status List Fuel Cask and Structure Assembly Flight 1

ATM 780	
PAGE 1	of <u>9</u>
DATE 2-1	.0-69

In compliance with NASA Contract NASA 9-5829 requirements, this document provides a Qualification Status List (QSL) for use as part of the ALSEP Fuel Cask and Structure Assembly Flight 1 Acceptance Data Package (ADP). As of the date of publication, the information contained herein reflects the status of qualification following the system level thermal/vacuum test conducted at the General Electric Missile and Space Division, Valley Forge, Pennsylvania. System Qualification level shock and vibration test are yet to be conducted.


The following items represent Qualification and Flight 1 model differences in so far as Thermal Vacuum Qualification Tests are concerned:


- Inconel high temp helicoil inserts which were subjected to T/V test were replaced with CRES Helical Coil inserts. These inserts are considered to be qualified for the T/V environment by similarity of design. The CRES inserts will be incorporated prior to Design Level Shock and Vibration Testing.
- The Lanyard Assembly, part no. 2338128, was redesigned to replace 2. the lanyard hook with a bolt and nut through a clevis link. This change provides a positive attachment of the lanyard assembly and does not impact T/V qualification. The change will be incorporated prior to Qualification Shock and Vibration Tests.
- 3. The Baroswitch #2203114 and thermal systems sensory #5001-32 assembly was not a part of the T/V qualification model and will undergo T/V qualification at BxA as a subsystem. The switch and sensor assembly will be incorporated into the Fuel Cask and Structure Assembly prior to Qual Level Shock and Vibration Tests.
- The Spline Retainer Bracket was incorporated subsequent to the T/V qualification test; however, a T/V environment would have little or no effect on its function and does not impact the T/V qualification. The spline retainer will be incorporated prior to Qual Level Shock and Vibration Testing.


Prepared by: P. McGinnis


Approved by:

S. J. Ellison, Manager ALSEP Reliability












Cask and Structure Assembly Flight 1 Qualification Status List



5-100-5 Hz

Scan Rate - 1 oct/minute

Tolerance + 10%

NOTE: A slight overtest may be experienced at the ACA resonance Frequency 40 Hz) during sinusoidal "Y" axis vibration, due to the characteristic of the vibration system servo loop's inability to maintain the input at the ACA resonance.

Frequency Hz

100

Fuel Cask and Structure Assembly Flight 1 Qualification Status List


2-10-69

Acceleration (Peak G)

1.0

5


30





Qualification Status List Fuel Cask and Structure Assembly Flight 1

ATM	780			_
PAGE .	8	OF _	9	-
DATE	2-1	0-69		



## FIGURE 7

HALF SINE SHOCK PULSE CONFIGURATION AND ITS TOLERANCE LIMITS (+X, +Y, +Z) DIRECTION)

IALIFICATION STA	ATUS LIST-ALSEP PR	OGRAM					Date 2-10-69 Analyst	Page 9 of 9 Page
				· · · · · · · · · · · · · · · · · · ·			Analyst P. McGinnis	Page of Page
	Environment and/or Parameter	Stress Level		Verification of Stress Level Capability			<del></del>	ł
Item Nomenclature		Requirement	Capability	Agent	Location	Document Reference	Date	Remarks
Fuel Cask Band & Structure Assembly 2338660 S/N 5	ENVIRONMENTAL Temperature: Operating Non-Operating Earth Moon	-460°F to ⊹270°F	-460°F to +270°F	General Electric Missile & Space Div.	Valley Forge, Pa.	As Run T/V TP / SI 249205	2/4/69	Successfully Tested
Guard 2338675 S/N 5	Pressure Operating Non-Operating	Sea Level to 10-12 TORR	Tested to 1 x 10 <sup>-5</sup> TORR	General Electric Missile & Space Div.	Valley Forge, Pa.	As Run T/V TP SI 249205	2/4/69	Successfully tested to 1 x 10 <sup>-5</sup> TORR
	Humidity Operating Non-Operating	15% to 100%	Designed to meet the requirement					
	Vibration Operating Non-Operating Launch & Flight Lunar Landing	Vibration Levels as defined in Figures 1 thru 6	NYD	General Electric Missile & Space Div.	Valley Forge, Pa.	Cask Assy. Dynamic Test Procedure SI 249203		
	Acceleration Operating Non-Operating	n/A						
	Shock Operating Non-Operating	Shock Level as defined in Figure 7	NYD	General Electric Missile & Space Div.	Valley Forge, Pa.	Cask Assy. Dyna- mic TP SI 249203		
	Salt Spray	N/A			<u> </u>		ļ	
	Sand & Dust Fungus	N/A N/A			+		<del></del>	<del></del>
	Acoustical Noise	N/A N/A						
	Rain	N/A		<del> </del>				
	Radiation		<u> </u>			<u> </u>		
	Explosion Proof							
	PARAMETRIC							
			l .		1			
								1
			·					
			<del> </del>	<del></del>	<del> </del>		<del> </del>	
					1			
						<u> </u>		Į.
				<del> </del>	<del>                                     </del>	<del> </del>	<del> </del>	
	1	1	1	1	1	I	1	I

Sheet-

\_\_ of

970-12