

TH 3/Dragg
ALSEP papers

MINUTES

Tenth Apollo Lunar Surface Program

Interface Meeting

September 7, 1967

The tenth of a series of Apollo Lunar Surface Program Interface meetings was held at The Bendix Aerospace System Division, Ann Arbor, Michigan, September 7, 1967.

Mr. Joe Clayton, Bendix ALSEP Program Director, opened the meeting and welcomed all to Bendix. Mr. Small, Manager, Lunar Surface Project Office then introduced Dr. C. O. Alley of the University of Maryland as the PI for the Lunar Laser Ranging Retro-Reflector experiment.

Each organization (PI's, contractors, etc.) gave a status report which included the following:

- a. Overall schedule status
- b. Accomplishments to date
- c. Forecasted accomplishments
- d. Problems

The enclosed agenda shows the organizational elements and subject material presented. Presentation material used is attached. Pertinent points discussed are briefly summarized below:

- a. The schedule presented by Dr. Snyder on the SWS shows that the Qual Model will marginally support the required delivery. However, due to conflicts with OGO calibration, it probably will be shipped uncalibrated. Dr. Snyder introduced Mr. Bob White who is replacing Mr. Gary Walker as project engineer at Jet Propulsion Laboratories.

b. Mr. Herb Cross, speaking for Dr. Sonett, stated that the LSM design is now frozen. The Proto type unit has been delivered. The Qual unit does not support the System Qual at Bendix.

c. The PSE schedule was presented as supporting the System Qual. However, a recently discovered problem could cause some delay. Dr. Latham requested and was given Mr. Phil Claskey, at Teledyne, as a point of contact for Test Program Status. LGO plans to have continuous coverage during all testing at Teledyne and Bendix.

d. The SIDE schedule was reported as approximately 3 weeks late to support the System Qual at Bendix. This is due basically to long calibration time.

e. The CCGE gauge is currently undergoing mount revision. However can still support system testing.

f. Dr. C. Alley gave a brief description of the Lunar Laser Ranging Experiment including the scientific objectives. It was pointed out by Mr. Small that this experiment has not been assigned to a flight but development and fabrication is geared to the first Lunar landing mission.

g. Mr. Al Schorken presented the ALSEP Test Program Status and briefly described the planned tour of Plant #2.

h. After the tour Mr. John Driscoll described the LM/ALSEP Interface Design Summary and Mr. J. Burns presented the ALSEP Status.

i. An integrated lunar surface program schedule is enclosed.

The following action items resulted from the meeting:

B70907-01M - MSC will provide clarification of ALSEP hardware nomenclature by October 1, 1967.


Mr. Moke to each PI.

B70907-02S - ARC to provide impact to add survival heater to LSM by
October 1, 1967.

Mr. Cross to Mr. Moke.

B70907-03B - Bendix to provide plan for calibration of GFE/GSE by
September 21, 1967.

Mr. Clayton to Mr. Small.


John W. Small, Manager
Lunar Surface Project Office

AGENDA

APOLLO LUNAR SURFACE EXPERIMENTS PACKAGE

Interface Meeting

Bendix Aerospace Systems Division

Ann Arbor, Michigan

September 7, 1967

9:00 a.m.	Welcome	Mr. J. Clayton
9:05	Introduction	Mr. J. Small
9:15 - 1:30 p.m.	Organizational Status Reports:	
	. Overall Schedule Status	
	. Accomplishments To Date	
	. Forecasted Accom- plishments	
	. Problems	
9:15	SWS	Dr. C. Snyder
9:30	LSM	Dr. C. Sonett
9:45	PSE	Dr. G. Latham
10:00	SIDE	Dr. J. Freeman
10:15	CCGE	Dr. F. Johnson
10:30	CPLEE	Dr. B. O'Brien
10:45	ASE	Dr. R. Kovach
11:00	HFE	Dr. M. Langseth
11:15	LRR	Dr. C. Alley
11:30	DRILL	Mr. M. Goldman
11:45	RTG	Mr. W. Remini

12:00 Noon	ALSEP Test Program Status	Mr. A. Schorken
12:30 p.m.	Lunch	
1:30	Review of ALSEP Plant #2 Operations (Prototype Testing, Manufacturing, Human Factor, etc.)	
3:00	ALSEP Status	Mr. J. Clayton
3:30	LM/ALSEP Interface Design Summary	Mr. J. Driscoll
4:00	Question Period	
4:30	Adjourn	

ATENDEES

L. Tiffany	Bendix
A. Kettler	General Electric
J. Burns	Bendix
G. Chang	Bellcomm, Inc.
J. McDowell	Bendix
R. Shay	Bendix
R. Kovach	Stanford University
G. Latham	Columbia University
P. Maloney	NASA-MSC
J. Langford	NASA-MSC
R. Moke	NASA-MSC
J. Clayton	Bendix
J. Small	NASA-MSC
C. Schorken	Bendix
J. Kenney	NASA-MSC at Bendix
J. Sanders	NASA-MSC
A. Collins	Bendix
R. Swain	Teledyne
R. Schmidt	Bendix
P. Hickson	Bellcomm, Inc.
J. Zill	NASA-MSC
W. Sandstrom	Marshall Labs.
W. Smith	Rice University
J. Stenning	Bendix
E. Van Valkenburg	Bendix

J. Musslewhite	Rice University
A. Robinson	Bendix
J. Dye	Bendix
G. Walker	Jet Propulsion Laboratory
W. Collier	Jet Propulsion Laboratory
B. White	Jet Propulsion Laboratory
J. Redd	NASA-MSC
D. Sherwood	NASA-MSC
J. Harris	NASA-MSC
M. Yates	Bellcomm, Inc.
H. Rudolph, Jr.	NASA-KSC
W. Johnson	Bendix
C. Ahlstrom	Bendix
J. Grayson	NASA-MSC
L. Fekete	Grumman Aircraft Engineering Corp.
T. Newman	Grumman Aircraft Engineering Corp.
L. Lewis	Bendix
C. McClenny	NASA-MSC
K. McDermott	Columbia University
H. Miller	Bendix
H. Greider	NASA-MSC
L. Paine	Bendix
A. Stephenson	NASA-MSC
J. Sulester	NASA-MSC
R. Longmire	NASA-MSC
R. Irwin	NASA-MSC

W. Dunaway	NASA-MSC
C. Vaughn	NASA-MSC
W. Durrett	NASA-KSC
J. Driscoll	Grumman Aircraft Engineering Corp.
G. Young	Teledyne
E. Davin	NASA Headquarters
H. Culver	Goddard Space Flight Center
K. Schaver	Bendix/GSFC
F. Pallon	Bendix/GSFC
J. Lewko	Bendix
W. Collier	Jet Propulsion Laboratory
M. Goldman	Martin-Marietta Corporation
W. Remini	NASA-MSC
J. Carroll	Graduate Research Center of the Southwest
Dr. J. Freeman	Rice University
Dr. C. Alley	University of Maryland
Dr. B. O'Brien	Rice University
H. Cross	Ames Research Center
Dr. C. Snyder	Jet Propulsion Laboratory

SOLAR WIND SPECTROMETER

SCHEDULE AND STATUS

UNIT	STATUS	SCHEDULED DELIVERY TO BASD
SN 5 QUAL 1	95% COMPLETE	SUBSEQUENT TO 10 SEPTEMBER TO BE NEGOTIATED
SN 6 QUAL SPARE	75% COMPLETE STALLED FOR TRANSFORMER	6 NOVEMBER
SN 7 FLIGHT 1	60% COMPLETE	27 NOVEMBER
SN 8 FLIGHT 1 SPARE	40% COMPLETE	10 DECEMBER

SWS PROBLEMS

1. CHOICE OF HIGH-VOLTAGE RESISTOR
 2. SENSOR MOUNTING
 3. STRENGTH OF HIGH-VOLTAGE STANDOFFS
 4. BREAKAGE OF FILAMENTS FOR DUST COVER
REMOVAL
 5. REJECTION OF POWER TRANSFORMERS FOR
FLIGHT UNITS
-

SWS FORECAST

1. COMPLETE QUALIFICATION OF SENSOR
2. INSTITUTE FAILURE REPORTING TO MSC
3. APPROVE CALIBRATION PROCEDURE
4. EVALUATE RESULTS OF PROTO-G TEST AND
TAKE APPROPRIATE ACTION
5. IMPLEMENT SOLUTIONS TO HIGH-VOLTAGE
ARCING PROBLEM
6. SELECT HIGH-VOLTAGE RESISTOR


SWS ACCOMPLISHMENTS

1. CALIBRATION PROCEDURE GENERATED
2. MECHANICAL STRUCTURE DESIGN AND INTERFACE FINALIZED
3. INSTRUMENT QUAL TESTING SUCCESSFULLY COMPLETED, EXCEPT FOR SENSOR
4. FAILURE REPORTING SYSTEM WITHIN EOS AND JPL INSTITUTED
5. SENSOR STIMULATOR TESTED AND APPROVED
6. THERMAL-MECHANICAL SIMULATION UNIT CONSTRUCTED AND DELIVERED
7. SWS NO. 4 DELIVERED TO JPL
8. FIRST ARTICLE CONFIGURATION INSPECTION COMPLETED, INCLUDING
 - A. FREEZE OF DELIVERABLE DOCUMENTS
 - B. FREEZE OF HARDWARE DESIGN, INSPECTION TECHNIQUES, AND FABRICATION DETAILS
 - C. DRAWING FREEZE
 - D. IMPLEMENTATION OF CONFIGURATION CONTROL
 - E. APPROVAL OF INSTRUMENT PERFORMANCE

COPIES OF MR. H. CROSS'S SLIDES

WERE NOT AVAILABLE AT PRESS TIME

PSE PRODUCTION SCHEDULE



PSE ACCOMPLISHMENTS - I

- LGO TESTS (MODEL EM-2)
 - OPERATION THROUGH 26 JULY
 - LIGHTNING DAMAGE 26 JULY
 - RETURNED TO TELEDYNE
 - RETAIN AS REFERENCE MODEL
 - DVT UNIT TO LGO AFTER TESTS
 - LONG TERM FUNCTIONAL TESTS

PSE ACCOMPLISHMENTS - III

- DVT
 - SCHEDULED TO RESUME WEEK OF 4 SEPT
 - DELAY CAUSED BY
 - PERIOD ADJUSTMENT
 - FLEXURE SPRING RATE
 - DRIVE SCREW PASSIVIZATION
 - RECOATED
 - CAGING MECHANISM
 - REVISIONS MADE, PASSES LEAK TEST
 - NOISE EVALUATION
 - UNIT USED IN TEST
 - LPZ CLAMSHELL INSTALLATION
 - LATEST DESIGN

PSE ACCOMPLISHMENTS - II

- **PROTO**

- **RETURNED TO BxA 1 AUG**
 - **NEW BELLOWS**
 - **NEW LPZ CLAMSHELL**
 - **NOISE SURPRESSION MODS**
- **PRE-INTEGRATION TESTS 2-3 AUG.**
- **INTEGRATION TESTS 4 AUG.**
 - **SENSOR EXCITER MODIFIED TO**
 - **ELIMINATE CAL SIGNAL LOADING**
 - **INTEGRATION TESTS REPEATED 31 AUG**

4422-2702

CPLEE QUALIFICATION AND FLIGHT MODEL SCHEDULE


	SEPT	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL
QUAL MODEL				▲							
QUAL MODEL SPARE					▲						
ALSEP ARRAY B QUAL TEST											
FLIGHT MODEL #1							▲				
FLIGHT MODEL #2 (SPARE)							▲				
FLIGHT MODEL #3								▲			
FLIGHT MODEL #4									▲		

CPLLE PROTOTYPE SCHEDULE

	1967				1968		
	SEPT	OCT	NOV	DEC	JAN	FEB	MAR
ASSEMBLY AND FUNCTIONAL TEST	■						
ACCEPTANCE TEST AT BRL		■					
CALIBRATION			■				
FUNCTIONAL TEST WITH ARRAY C				■			
PROTOTYPE ARRAY B SYSTEM TESTS							
EXPERIMENT INTEGRATION						■	
PROTOTYPE DVT							■

4422-2708

CPLD DESIGN VERIFICATION TEST MODEL



MAJOR ACCOMPLISHMENTS CPLEE

- DESIGN VERIFICATION TEST MODEL DELIVERED BY BRL
- FUNCTIONAL TEST PERFORMED AT RICE CALIBRATION LAB.
- DVT TESTS STARTED AT BxA
- ALL SUBASSEMBLIES FABRICATED FOR CPLEE PROTOTYPE MODEL
- 70 % OF QUAL MODEL SUBASSEMBLIES FABRICATED.

4422-2704

CPLLE PROBLEMS

- **RADIAL CRACKS IN SWAGED TERMINALS**
- **BLACK COATINGS ON PHYSICAL ANALYZER
BAFFLES AND APERTURES**
- **VACUUM TEST FACILITIES AT BRL**
- **COMPLETION OF IN-PROCESS AND SUB-
ASSEMBLY TEST SPECIFICATIONS**

ACTIVE SEISMIC EXPERIMENT

SCHEDULE STATUS

- OVERALL SCHEDULE-NO CHANGE
- SUB-CONTRACTOR SLIP (TRANSMITTER PROBLEM)

ACCOMPLISHMENTS

- SUCCESSFUL RECEIVER QUAL TEST
- GRENADE BALLAST REMOVAL CHANGE
3 GRENADES, TOTAL 0.6 LBS
- GLA/GLA T/S REWORK COMPLETED
 - MODIFIED GLA
 - MODIFIED TEST SET
 - NEW CABLES
 - NEW PROCEDURES
- SOS RESUMED GRENADE TESTING

VERIFIED BY INERT
GLA TEST

ACTIVE SEISMIC EXPERIMENT

ACCOMPLISHMENTS (CONTINUED)

- BENDIX BOARD OF INQUIRY COMPLETED
 - ASE INVESTIGATION
 - ASE CORRECTIVE STEPS
- WSTF PROGRAM
 - INITIAL SUBSYSTEM TESTS COMPLETED
 - SYSTEM NOISE CHECK AT WSTF
- Δ CDR AT GEOTECH
 - S/N LEVEL CHANGE IMPLEMENTED
 - QUAL UNIT COMPLETED ACCEPTANCE TESTS
- DVT PLAN COMPLETED







ACTIVE SEISMIC EXPERIMENT

PROBLEMS


- TRANSMITTER LONG TERM FREQ. DRIFT
 - CDC TEST/EXPERIMENTAL MODEL PROGRAM
 - BERRY RECEIVER STUDY
- INCLINOMETER
 - NEW ANGLE SENSOR EVALUATION
 - RANGE ACCURACY ANALYSIS
- TEST EQUIPMENT

4422-2718

ASE TRANSMITTER SCHEDULE

CDC TASKS / MONTHS	AUG.	SEPT	OCT.	NOV.
FREQ. DRIFT TESTS				
BUILD PROTOTYPE				
RE-QUAL. PROGRAM				
△ CDR				
FLIGHT DELIVERIES				
1ST FLIGHT GLA				
NEED DATE				

ASE/WSTF PROGRAM




4422-2720

ACTIVE SEISMIC EXPERIMENT

FUTURE EFFORTS


- RESOLVE TRANSMITTER FREQ. DRIFT PROBLEM
 - Δ CDR
 - NEW QUAL
- CONDUCT RECEIVER CDR
- COMPLETE & DELIVER WSTF GLAs
- CONDUCT WSTF PROGRAM
 - COMPLETE SYSTEM TEST AT BxA
 - TRR MEETING
 - CONDUCT TESTS AT WSTF

H.F.E. DELIVERABLE HARDWARE SCHEDULE



4422-2710

H.F.E. DESIGN VERIFICATION TEST SCHEDULE



ACCOMPLISHMENTS TO DATE

1. ENGINEERING MODEL 2 ELECTRONICS SHIPPED FROM GULTON TO A. D. LITTLE ON 8/4/67.
2. DVT (FORMER PROTO) MODEL ELECTRONICS SHIPPED FROM GULTON TO A. D. LITTLE ON 8/17/67.
3. THE QUAL #1 (FORMER QUAL #2) IS UNDERGOING ELECTRICAL CHECKOUT AT GULTON.
4. ALL OF THE PROBE AND PROBE PACKAGE DRAWINGS HAVE BEEN APPROVED AT A. D. LITTLE.
5. E2 TRAINING SIMULATOR AT A. D. LITTLE IS BEING UPDATED TO LATEST DRAWINGS CONFIGURATION.
6. THE CONTENTS OF THE ACCEPTANCE DATA PACKAGE TO BE USED BY A. D. LITTLE HAS BEEN APPROVED.

ACCOMPLISHMENTS TO DATE (CONT.)

7. THE PROBES ARE BEING INTEGRATED WITH THE ENGINEERING MODEL ELECTRONICS.
8. THE DVT PROBE (FORMER PROTOTYPE) HAVE BEEN ACCEPTED AT A. D. LITTLE. THEY ARE BEING INTEGRATED WITH THE ELECTRONIC AT A. D. LITTLE.
9. FLIGHT MODEL PROBE BEING ASSEMBLED.
10. THERMAL SIMULATOR CDR HAS BEEN HELD DURING JULY. ALL ACTION ITEMS HAVE BEEN COMPLETED.
11. TEST PLAN FOR DVT AT BENDIX COMPLETED AND ISSUED
12. APOLLO LUNAR SURFACE DRILL INTERFACE CONTROL SPECIFICATION HAS BEEN SIGNED OFF BY MARTIN, BxA AND MSC.

HFE MAJOR PROBLEMS

1. THE DVT MODEL HAD TO BE RETURNED TO GULTON TO REMOVE METAL CHIPS WHICH GOT INTO ELECTRONICS.
2. SOME DIFFICULTY IS BEING EXPERIENCED BY A. D. LITTLE IN SATISFYING THE REQUIREMENTS OF NPC 200-4 IN SOLDERING THE PROBE LEADS TO THE ELECTRONICS.
3. THE THERMAL SIMULATOR SHIPPING DATE HAS SLIPPED TWO WEEKS.

HFE MAJOR FORECASTED ACCOMPLISHMENTS


1. THE DVT MODEL SHOULD BE TESTED AT A. D. LITTLE AND INTEGRATED AT BENDIX DURING THE MONTH OF OCTOBER.
2. THE PROTOTYPE SHOULD BE SHIPPED FROM A. D. LITTLE DURING OCTOBER.
3. THE LABORATORY AND THERMAL VACUUM SIMULATORS SHOULD BE IN ACCEPTANCE TESTING DURING SEPTEMBER AND EARLY OCTOBER.
4. DESIGN VERIFICATION TESTING SHOULD START DURING OCTOBER.

COPIES OF DR. C. ALLEY'S SLIDES

WERE NOT AVAILABLE AT PRESS TIME

MAJOR MILESTONE SCHEDULE--ALSD

DPR 3-10
Appendix II



Status as of 8-31-67

◻ Incentive item

E = Early

DELIVERABLE GLFC HARDWARE

ENGINEERING UNITS -

- HARDWARE AVAILABILITY

M5 - PRIME CASK

- QUALIFICATION PER PRIME UNITS
- SPARE WILL BE SPARE FOR ALL PRIME UNITS
- COMPLETION THROUGH AEC STAGE INSPECTION BY 4/15/68

M6 AND M7 - 1G AND 1/6G TRAINING MOCKUPS


- NON GRAPHITE MATERIALS - WOOD/MAGNESIUM
- WEIGHT/CG SIMULATION
- SIZE AND SHAPE SIMULATION
- OPERATING BREECH LOCK AND SPLINE MECHANISMS
- NO THERMAL OR LOAD REQUIREMENTS
- COMPLETION SET FOR 10/1/67

PRIME UNITS - 4 FLIGHT PLUS ONE SPARE

- TWO UNITS THROUGH STAGE INSPECTION BY 4/15/68
- THREE UNITS THROUGH STAGE INSPECTION BY 6/30/68

38

SUMMARY 10 COUPLE MODULE DATA



PROCEDURE

1. INCOMING INSPECTION TEST, PCU TEST CHASSIS

A. VISUAL INSPECTION

B. ELECTRICAL BENCH TEST WITH SIMULATED PCU


C. ELECTRICAL BENCH TEST WITH BENDIX PCU

2. ELECTRICAL CHECKOUT, PCU TEST CHASSIS WITH IPU TEST CONSOLE

3. RTG-PCU INTEGRATION TEST


RTG CHARACTERISTIC THEORETICAL MINIMUM

$$Q = 1415 \text{ W}$$



DJC 9/5/67

BENDIX PCU CHARACTERISTIC
AT 16 V INPUT
(CONVERTER AND REGULATOR.)



DJCS/5/67

42

RTG - PCU INTEGRATION TEST PROGRAM

PURPOSE

1. CHECK COMPATIBILITY OF PCU AND RTG DESIGNS.
2. DETERMINE PERFORMANCE CHARACTERISTICS OF PCU-RTG SYSTEM UNDER
SELECTED CONDITIONS

RTD TEST RESULTS - 1100°F UNITS

	NON VENTED			VENTED	
	1	2	3	4	5
PHASE I - 418 HOURS IN T/V	$\pm .4\%$ (3024)	$\pm .4\%$ (2896)	$\pm .3\%$ (2958)	$\pm .15\%$ (2977)	$\pm .15\%$ (3007)
CALIBRATION - CYCLING	$\pm .005\%$	$\pm .09\%$	$\pm .05\%$	$\pm .01\%$	$\pm .015\%$
PHASE II - 200 HOURS IN T/V	$\pm .10\%$ (2992)	$\pm .05\%$ (2987)	$\pm .05\%$ (3041)	$\pm .05\%$ (3012)	$\pm .05\%$ (2972)

ph

RTD STATUS

PROBLEMS:

MOISTURE ABSORPTION AND SLOW DRY OUT DUE TO SMALL CRACKS IN
HERMETIC SEAL YIELDING LOW INSULATION RESISTANCE AND DRIFT

SOLUTION:

VENTING WITH POROUS PLUGS

RESULTS:

TESTING OF TWO VENTED AND THREE NON VENTED UNITS

PHASE I - T/V TESTING BEFORE AMBIENT CALIBRATIONS

PHASE II - T/V TESTING AFTER AMBIENT CALIBRATIONS

ACCEPTANCE TESTING OF PRIME UNITS

CONCLUSIONS:


DRY OUT RATES ARE ACCELERATED AND UNITS ARE NOW CONSISTENTLY STABLE

HERMETIC SEAL IS NOT NECESSARY

UNITS MUST BE INDIVIDUALLY CALIBRATED TO EACH GENERATOR INSTALLATION

RTG CHARACTERISTIC
THEORETICAL MAXIMUM


$$Q = 1505 \text{ W}$$



DJC 9/5/67

MOD 5

PBEG. = 73.0 W FOR LUNAR NIGHT } 1500 W INPUT & 16 V LOAD VOLTAGE
PBEG. = 70.8 W FOR LUNAR DAY }



44

RTD STATUS

PROBLEMS: MOISIURE ABSORPTION AND SLOW DRY OUT DUE TO SMALL CRACKS IN
HERMETIC SEAL YIELDING LOW INSULATION RESISTANCE AND DRIFT

SOLUTION: VENTING WITH POROUS PLUGS

RESULTS: TESTING OF TWO VENTED AND THREE NON VENTED UNITS
PHASE I - T/V TESTING BEFORE AMBIENT CALIBRATIONS
PHASE II - T/V TESTING AFTER AMBIENT CALIBRATIONS
ACCEPTANCE TESTING OF PRIME UNITS

CONCLUSIONS: DRY OUT RATES ARE ACCELERATED AND UNITS ARE NOW CONSISTENTLY STABLE
HERMETIC SEAL IS NOT NECESSARY
UNITS MUST BE INDIVIDUALLY CALIBRATED TO EACH GENERATOR INSTALLATION

RTD TEST RESULTS - 1100°F UNITS

	NON VENTED			VENTED	
	1	2	3	4	5
PHASE I - 418 HOURS IN T/V	± .4% (3024)	± .4% (2896)	± .3% (2958)	± .15% (2977)	± .15% (3007)
CALIBRATION - CYCLING	± .005%	± .09%	± .05%	± .01%	± .015%
PHASE II - 200 HOURS IN T/V	± .10% (2992)	± .05% (2987)	± .05% (3041)	± .05% (3012)	± .05% (2972)


50

RTG - PCU INTEGRATION TEST PROGRAM

PURPOSE

1. CHECK COMPATIBILITY OF PCU AND RTG DESIGNS.
2. DETERMINE PERFORMANCE CHARACTERISTICS OF PCU-RTG SYSTEM UNDER
SELECTED CONDITIONS .


BENDIX PCU CHARACTERISTIC
AT 16 V INPUT
(CONVERTER AND REGULATOR.)



DJG 2/5/67

RTG CHARACTERISTIC THEORETICAL MAXIMUM


$$Q = 1505 \text{ W}$$



DJC 9/5/67

RTG CHARACTERISTIC
THEORETICAL MINIMUM

$$Q = 1415 \text{ W}$$



54

PROCEDURE

1. INCOMING INSPECTION TEST, PCU TEST CHASSIS
 - A. VISUAL INSPECTION
 - B. ELECTRICAL BENCH TEST WITH SIMULATED PCU
 - C. ELECTRICAL BENCH TEST WITH BENDIX PCU
2. ELECTRICAL CHECKOUT, PCU TEST CHASSIS WITH IPU TEST CONSOLE
3. RTG-PCU INTEGRATION TEST

DELIVERABLE GLFC HARDWARE

ENGINEERING UNITS -

- HARDWARE AVAILABILITY

M5 - PRIME CASK

- QUALIFICATION PER PRIME UNITS
- SPARE WILL BE SPARE FOR ALL PRIME UNITS
- COMPLETION THROUGH AEC STAGE INSPECTION BY 4/15/68


M6 AND M7 - 1G AND 1/6G TRAINING MOCKUPS

- NON GRAPHITE MATERIALS - WOOD/MAGNESIUM
- WEIGHT/CG SIMULATION
- SIZE AND SHAPE SIMULATION
- OPERATING BREECH LOCK AND SPLINE MECHANISMS
- NO THERMAL OR LOAD REQUIREMENTS
- COMPLETION SET FOR 10/1/67


PRIME UNITS - 4 FLIGHT PLUS ONE SPARE

- TWO UNITS THROUGH STAGE INSPECTION BY 4/15/68
- THREE UNITS THROUGH STAGE INSPECTION BY 6/30/68

36



1968



58

PCU TEST STATUS


A. PLANS COMPLETED

- o RTG/PCU INTEGRATION TEST PROGRAM 8/31
- o INCOMING INSPECTION TEST 8/31
- o ELECTRICAL CHECKOUT, PCU TEST CHASSIS
INSTALLED IN IPU TEST CONSOLE 8/31
- o RTG/PCU INIEGRATION TEST 9/8


B. SCHEDULE

- o ACCEPTANCE AND COMPATIBILITY TESTS BEGIN SEPTEMBER 11
- o INTEGRATION TEST WITH MOD 8B BEGIN SEPTEMBER 18

SUMMARY 10 COUPLE MODULE DATA



09



THERMAL VACUUM TEST


- FULLY DEPLOYED ALSEP
- LUNAR SURFACE SHROUD (-300 F, +278)
- INFRA-RED SOLAR SIMULATION
- 200 ENVIRONMENT PARAMETERS
- NORMAL ALSEP H/K DATA
- SIMULATOR BACK UP

4422-2734

EXPERIMENT D.V.T. TESTS


- DETAIL PLANNING BEING FINALIZED
- CPLEE E.M.I. AND MAGNETIC PROPERTIES TEST PROCEDURES COMPLETE
- CPLEE E.M.I. TEST
- CPLEE MAGNETIC PROPERTIES TEST

PROTOTYPE INTEGRATION 'A' CONFIGURATION




4422-2727

PROTOTYPE ENVIRONMENTAL TESTING "A" CONFIGURATION



QUAL TEST PROGRAM SCHEDULE


'A' CONFIGURATION



4422-2729

QUAL C/S INTEG. & EXP INTEG.

"A" CONFIGURATION



QUAL EXPERIMENT P.I.A & E.M.I

'A' CONFIGURATION

SEPTEMBER

12 13
S.I.D.E PIA

14 19
S.I.D.E. EMI

18 19
P.S.E. P.I.A.

20 25
P.S.E. E.M.I.

18 19
SOLAR WIND
P.I.A.

26 29
SOLAR WIND
E.M.I.

4422-2728

PLANT 2 TOUR

- **HUMAN FACTORS TEST AREA**
- **MANUFACTURING FACILITIES TOUR**

ELECTRONICS FABRICATION

CLEAN ROOM

GSE FABRICATION

POTTING AND ENCAPSULATION

IN-PROCESS TEST

MECHANICAL FABRICATION AREA

PLANT 2 TOUR

- TEST PRESENTATION

QUAL TEST IN COMPONENTS LAB

PROTO SYSTEM TEST IN SYSTEM

TEST LAB

ASE TEST IN EXPERIMENT TEST LAB

CPLER MAGNETIC PROPERTIES

TEST IN SCREEN ROOM

TOUR OF T/V AND VIBRATION TEST

AREAS


PRESENTATION OF EQUIPMENT, PLANS

AND TEST SET UP FOR PROTO T/V TESTS

4422-2733


PROTOTYPE MODEL SCHEDULE

"A" CONFIGURATION



QUALIFICATION MODEL SCHEDULE


"A" CONFIGURATION



4422-2722

PROTOTYPE AND QUAL MODEL SCHEDULE


"B" CONFIGURATION



PROTOTYPE AND QUAL MODEL SCHEDULE


"C" CONFIGURATION

1967 1968
 | SEP | OCT | NOV | DEC | JAN | FEB | MAR | APR | MAY | JUN | JUL | AUG | SEP |



4422-2724

FLIGHT 1 MODEL SCHEDULE



1

PRESENTATION

TO

SEQ INTERFACE CONFERENCE

SEPTEMBER 7, 1967

GRUMMAN AIRCRAFT ENGINEERING CORPORATION

A. LM FUEL CASK

1. Struts finalized and manufactured for 60 lb cask. Parts are presently available and two assembled units can be made available for shipment to Bendix when required for DVT.
2. Preliminary drawing showing access to cask in SLA with new thermal door (CCA586) is available now. Loading operation will be somewhat more difficult and new installation demonstration at KSC is suggested.
3. One temperature measurement (MCR 550C) has been added to the LM Fuel Cask System. This will be routed through the LM telemetry and will be able to record a Bendix selected temperature from time of fuel element insertion to seconds prior to launch; and would then give system temperatures whenever LM telemetry is on.
4. GAEC to redesign parts of LM thermal shield (secondary door) to withstand direct view of cask.
5. 18 accelerometers on LM Fuel Cask recorded data during LTA 3 DR (LM6) . Data will be available (approx.) end of October.

B. SEQ SUBPACKAGES NOS. I & II (ALSEP) (CCA 586)

1. GAEC/Bendix Hard Point interface drawing signed off on 7/26/67.
2. Mock-up proved over-all boom concept is OK but many corrections were required.
3. Retro-fit to LM 4, 5 and 6.
4. + 15 - 25 lbs.
5. Installation check fixtures and master tooling to be sent to Bendix on _____
6. ALSEP/LM Withdrawal System Test Philosophy.

A. COMPONENT TESTING

Qualify each member of ALSEP withdrawal mechanism for: Salt Fog, Vibration, Static Load, Sand and Dust and Thermal Vacuum environment as required.

B. STRUCTURAL TESTING

(a) Build Quad II Structure and vibrate for required mission levels. (Use ALSEP and RTG Fuel Cask as GFE). These tests are anticipated to terminate 1/1/68.

(b) Measure deflections of Quad II structure on LTA-3D or LTA-3DR for three (3) leg landing conditions, and other reasonable worst case landing attitudes.

C. THERMAL VACUUM TESTING

(a) Update Quad II Structure (same unit as for structural testing) to deliver to:

- (a) Chamber A
- or (b) Chamber B
- or (c) G.E
- or (d) Bendix

for functional, thermal verification of integrated mechanisms and possibly the interfaces.

Alternate: Use GAEC T/V facilities and remote actuation of mechanisms.

D. 1/6 g SIMULATION

GAEC recommends that MSC conduct a simulation of access and deployment in the KC-135 Airplane. (Ref. LTX-480-65 dated 8/15/67).

NOTE: Preliminary Test plan due 10/1/67.

C. SAMPLE RETURN CONTAINERS (SRC'S)

1. New NASA requirement will move SRC's to a modularized container in the descent stage out bound and return them in the ascent stage.

Other items in this d/s container will be:

- a) PLSS batteries
- b) TV camera System (Including 100' TV cable)
- c) 10' dish cable

D. STILL CAMERA PACKAGE

1. GAEC is currently proposing to build this package (ECP #1114)
 - a) Items will be soft stowed by compressing them in foam.
 - b) New Environmental conditions on contents (engine box).
 - c) could serve as utility container.

SIGN OFF

<u>ICD AND IRI NUMBER AND TITLE</u>	<u>GAEC</u>	<u>S & AD</u>	<u>CURRENT EFFORT OR NEED FOR ACTION</u>
LIS-360-22101 IM SCIENTIFIC EQUIPMENT MATERIALS COMPATABILITY REQUIREMENTS .	10/21/65	10/21/65	
LIS-360-22101-1 ADDED LUBECO AND EVER- LUBE TO THE MATERIALS LIST.		4/13/67	
LIS-360-22102 SCIENTIFIC EQUIPMENT MASS PROPERTIES.	10/21/65	10/21/65	GAEC IS CURRENTLY STUDYING THE WEIG AND BALANCE IMPLICATIONS OF LAUNCH ANY IM WITHOUT SEQ.
LIS-360-22102-1 COMBINED FILM CONTS	12/21/65	12/21/65	

ICD AND IRN NUMBER AND TITLE	GAEC	SIGN OFF ' 7 S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22102			
22102 - 2. LAUNCHED F & T CONT., SEQ. CAMERA EXTRA FILM CONT. AND STILL CAMERA CONT. IN LEM VS CM.	7/1/66	8/25/66	
22102 - 3. INCORPORATED CCA 183	6/7/66	DISAPPROVED	
22102 - 4. LAUNCH STILL CAMERA IN LM VS CM. INCORPORATE SCN # 27b 5. REDUCED WT. OF F & T. 6. PROVIDE FOR RTG (CCA183) 7. 27 lb. SRC 8. CCA498 (60 lb. CASK) 9. 40 lb. SRC 10. EFFECTIVITY A. GENERAL UPDATE B. GENERAL UPDATE AND MOD. KIT DEFINITION.	7/1/66 8/9/66 1/10/67 1/19/67 4/15/67 5/2/67 6/1/67 9/11/67 9/15/67	DISAPPROVED DISAPPROVED DISAPPROVED 2/13/67 2/10/67 6/21/67 6/20/67 6/21/67 DISAPPROVED 10/15/67	
LIS-360-22301 ENVIRONMENTAL CONDITIONS IN- DUCED BY THE LM ON THE STILL CAMERA PACKAGE.	10/21/65	12/21/65	A NEW SECTION FOR CAMERA CONTENTS BE REQUIRED IF GAEC IS TO BUILD COI TAINER.
LIS-360-22301-1 GENERAL UPDATING INCLUDING AN UPDATED CABIN PRESSURE (VS) ELAPSED TIME CURVE.	4/20/66	12/13/66	

SIGN OFF 8

ICD AND IRN NUMBER AND TITLE	GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22301-2 DEFINES ENVIRONMENTS FOR LAUNCH, BOOST AND TRANS-LUNAR PHASES BECAUSE SCN 276 REQUIRED CAMERA TO BE CARRIED IN LEM (VS) CM	8/1/66	9/1/66	
LIS-360-22301-3 DEFINED VEHICLE EFFECTIVITY AS LM-4-15 (CCA575)	3/18/67	6/21/67	
LIS-360 -22301-A ADDED THE ENVIRONMENTAL CRITERIA FOR THE LUNAR ASCENT PHASE (CCA468) AND INCORPORATED IRN's NO 1, 2, 3.	11/15/67(EST)	12/15/67 (EST.)	
LIS-360-22302 ENVIRONMENTAL CONDITIONS INDUCED BY LM ON THE SCIENTIFIC EQUIP. IN THE DESCENT STAGE.	10/21/65	10/21/65	VIBRATION SECTION WILL NEED UPDATI A RESULT OF THE LTA3 DR (LM6) AND : (LIVE T/V RACKET FIRING) TESTING: ' THERMAL SECTION WILL NEED UPDATING RESULT OF CCA586 (MAX DOOR-OPEN TI
REMARKS - VEHICLE EFFECTIVITY LM-4 AND SUBSEQUENT			
LIS-360-22302-1 REVISE VIBRATION WORDING	7/1/66	8/25/66	
LIS-360-22302-2 TEMPERATURE CONDITIONS	11/2/66	11/09/66	
LIS-360-22302-3 ADDED TEMP. TIME HISTORY CURVE OF THE SEQ BAY TO ICD.			

SIGN OFF 9

ICD AND IRN NUMBER AND TITLE	GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22303 ENVIRONMENTAL CONDITIONS INDUCED BY LM ON THE LUNAR SAMPLE RETURN CONTAINERS	12/21/65	12/21/65	NEW ENVIRONMENTAL CONDITIONS WILL BE ADDED FOR NEW D/S SRC LOCATION OUT BOUND.
LIS-360-22303-1 DEFINES TEMPERATURE TIME HISTORY CURVES OF LM WALL AND LM ASCENT ENGINE COVER	4/20/66	11/9/66	
LIS-360-22303-2 CHANGE SPECIMEN TO SAMPLE TO AGREE WITH LSP-360-11	8/1/66	9/1/66	
LIS-360-22303-3 VEHICLE EFFECTIVITY LM 4 ANS SUB.	5/6/67	6/21/67	
LIS-360-22303-4 CCA 668-SRC's OUTBOUND IN D/S	11/15/67(est)	1/2/68 (Est.)	

ICD AND IRN NUMBER AND TITLE	GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22304 ENVIRONMENTAL CONDITIONS INDUCED BY LM ON SEQUENCE CAMERA EXTRA FILM CONTAINER.	12/21/65	12/21/65	DRAFT OF 304-2 COMPLETED BY 10/14/ IRN NOW BEING REVIEWED IN HOUSE BY GAEC. DELAY BETWEEN COMPLETION OF AND GAEC REVIEW DUE TO NAA FAILURE SIGN OFF IRN 6043.
LIS-360-22304-1 DEFINES A TEMPERATURE TIME HISTORY CURVE OF THE LM CABIN WALLS	4/20/66	11/09/66	
LIS-360-22304-2 DEFINES ENVIRONMENTS FOR LAUNCH AND BOOST AND TRANS- LUNAR (SCN 276)	9/11/67	10/11/67	
LIS-360-22304-3 VEHICLE EFFECTIVITY LM4 AND SUB.	5/30/67	6/21/67	

SIGN OFF

ICD AND IRN NUMBER AND TITLE	GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22305 ENVIRONMENTAL CONDITIONS INDUCED BY LM ON THE FILM AND TAPE CONTAINER.	12/21/65	12/21/65	
LIS-360-22305-1 DEFINES TEMPERATURE TIME HISTORY CURVES OF LM CABIN WALLS AND ASCENT ENGINE COVER.	4/20/66	11/9/66	
LIS-360-22305-2 DEFINES ENVIRONMENTS FOR LAUNCH AND BOOST AND TRANS- LUNAR (SCN27b)	10/1/66	11/21/66	
LIS-360-22305-3 VEHICLE EFFECTIVITY LM4 AND SUB.	5/12/67	6/21/67	

12

ICD AND IRN NUMBER AND TITLE	SIGN OFF GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LIS-360-22402 ENVIRONMENTAL CONSTRAINTS IMPOSED BY IM ON THE LM FUEL CASK	10/20/66	11/16/66	LTA 3 DR (IM6) VIBRATION RESULTS TO INCORPORATED IN -2 IRN. NEW SURFAC EMISSITIVITIES DUE TO CCA 586 WILL ADDED LATER.
LIS-360-22402-1 NEW THERMAL AND VIBRATION CRITERIA	2/28/67	DISAPPROVED	ACTIVE COOLING MAY ELIMINATE 48 HR ASSOCIATION REQUIREMENT.
LIS-360-22402-2 NEW VIBRATION RESULTS	10/67 (Est).	11/67 (Est).	
LIS-360-22501 LM ELECTRICAL POWER ALLO- CATION AND CONSTRAINTS FOR THE SCIENTIFIC EQUIPMENT (SEQ).	10/21/65	10/21/65	A GFE IMPEDANCE SIMULATOR MAY BE REQUIRED (NASA DECISION) FOR LM 4 AND SUB "FEAT" TESTS.
LIS-360-22501-1 GENERAL UPDATING INCLUDES CHANGE OF LM NOMINAL VOLTAGE RANGE FROM 24-33VDC TO 26-33 VEC AND CHANGE OF PEAK POWER FROM 1,000 WATTS TO 780 WATTS	12/21/66	12/13/66	

ICD AND IRN NUMBER AND TITLE	GAEC	SIGN OFF S & AD	CURRENT EFFORT OR NEED FOR ACTION
LID-360-22502 LM WIRING ELECTRICAL INTERFACE FOR SCIENTIFIC EQUIPMENT	12/21/65	12/21/65	ESI, LTA-1, LTA-8, LM4 and SUBQ. EFFECTIVITIES WILL BE ADDED. LM-3 CAN BE ADDED IF DESIRED
REMARKS - VEHICLE EFFECTIVITY LTA-1, LTA-8, LM-4 AND SUB. SIGNED OFF BY EPO AND GAEC AT SEQ MEETING NO. 4. 502-1 ADD EFFECTIVITIES			ADD LM-3. 9/15/67
LIS-360-22503 ELECTRICAL INTERFACE BE- TWEEN THE RADIOISOTOPE THERMOELECTRIC GENERATOR (RTG) CASK SHIELD TEMP- ERATURE TRANSDUCER AND THE IM VEHICLE.	9/15/67	10/15/67	DRAFT COPY AVAILABLE TODAY

ICD AND IRN NUMBER AND TITLE

GAEC

SIGN OFF

S & AD

CURRENT EFFORT OR NEED FOR ACTION

LIS-360-22700 DELIVERY, INSTALLATION AND
PRE-LAUNCH SERVICING RE-
QUIREMENTS FOR LM SCIENTIFIC
EQUIPMENT.

3 Mo. SUBQ.
TO REQUIRE-
MENT DEFIN-
ITION.

SEQ REQUIREMENTS NOT YET DEFINED TO
GAEC - BEING RESOLVED TODAY.

LID-360-22704 SCIENTIFIC EQUIPMENT BAY
PRE-LAUNCH ASSESSIBILITY

10/1/67(Est.)

11/1/67 (Est.)

BEING UPDATED DUE TO CCA586 AND MAY
REQUIRE REVISION TO PLANS FOR PRE-
LAUNCH INSTALLATION OF THE RTG FUEL
ELEMENT. COPY IS AVAILABLE TODAY.

ICD AND IRN NUMBER AND TITLE	GAEC	SIGN OFF S & AD	CURRENT EFFORT OR NEED FOR ACTION
LID-360-22802 SPECIMEN RETURN CONTAINERS STOWAGE (LM)	10/21/65	10/21/65	A NEW IRN-3 WILL BE REQUIRED TO EXP/ EXTERNAL ENVELOPE TO INCLUDE NEW (PIANO TYPE) HINGES. DWG NEEDED FRC NASA.
LIS-360-22802-1 CHANGE NOMENCLATURE LIS-360-22802-2 REDUCED CORNER RADIUS, 4.00 INCH CRITICAL DIMENSION TO BE MEASURED FROM CENTER- LINE OF PINS TO BOTTOM OF CONTAINER, CHANGED TOLERANCE OF SRC WIDTH AND VERTICAL C.G. DIMENSION.	9/1/65 6/7/67	8/15/66	
LID-360-22803 SEQUENCE CAMERA EXTRA FILM CONTAINER STOWAGE (LM).	12/21/65	12/21/65	THE CONTENTS OF THIS CONTAINER (100' CABLE) WILL BE STOWED IN THE DESCENT STAGE WITH THE TV CAMERA, AND A NEW T CONNECTOR WILL BE ADDED TO THE D/S. (CCA 668).
LID-360-22803-1 CHANGE CORNER RADIUS OF CONTAINER SO WESTINGHOUSE DOESN'T HAVE TO BEAD	9/20/67 (EST)	10/20/67 (EST.)	

ICD AND IRN NUMBER AND TITLE		SIGN OFF		CURRENT EFFORT OR NEED FOR ACTION
		GAEC	S & AD	
LID-360-22804	STILL CAMERA PACKAGE STOWAGE (LM) REMARKS - VEHICLE EFFECTIVITY LM-4 AND SUBSEQUENT. SIGNED OFF BY EPO AND GAEC AT SEQ MEETING NO. 3	10/21/65	10/21/65	MIGHT NEED NEW ICD FOR INTERFACE BE TWEEN CONTAINER AND CONTENTS DUE TO ECP 1114. (GAEC TO PROVIDE CONTAINER)
LID-360-22804-1	DEFINES MAX. ALLOWED TOL- ERANCE IN DISTANCE BETWEEN THE PARALLEL MOUNTING RAILS ON LM ENGINE COVER FOR CAMERA	10/19/66	11/9/66	
LID-360-22804-A	REVISED INTERFACE DIMENSIONS TO IMPROVE INTERCHANGE- ABILITY, INCORPORATED IRN# 1, ADDED NOT PERTAINING TO DRY FILM LUBRICANTS.	3/24/67	7/25/67	
LID-360-22805	FILM AND TAPE CONTAINER STOWAGE (LM)	12/21/65	12/21/65	NAA IS REQUESTING THAT CONTAINER BE MOVED INBOARD 5/16".
LIS-360-22805-1	DELETES 4 OF THE 6 CALFAX FASTENERS (SWIP PROGRAM)	10/14/66	11/9/66	


SIGN OFF 17


ICD AND IRN NUMBERS AND TITLE		GAEC	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LID-360-22809	MOUNTING OF 34 lb RTG FUEL CASK TO THE LM.	7/15/66	12/10/66	INCORPORATION OF BENDIX DESIGN AS S 3 OF THE INTERFACE. HARD POINT INT FACE S/O AND PARTS IN STOCK TO LM 7 SHEETS 1 & 3 ARE BEING UPDATED TO C TO CCA 498 and 586.
LID-360-22809A	MOUNTING OF 60 lb RTG CASK TO THE LM	9/15/67(EST) (SHEET 1)	3/16/67 (SHEET 2)	
809-1	CHANGE TOLL.	5/18/67	6/21/67	
809-2	CHANGE DATUM TOLLERANCE	6/2/67	6/27/67	
LID-360-22810	SCIENTIFIC EQUIPMENT CONTAINERS STOWAGE AND REMOVAL (LM DESCENT STAGE)	10/21/65	10/21/65	THIS ICD APPLICABLE TO LTA-8 AND LM ONLY (OLD INTERFACE PRIOR TO CCA 586)
LID-360-22810A	NEW ALSEP I/F	9/15/66	10/5/66	
LID-360-22810 1	DEFINED C.Q.	10/21/65	10/21/65	
LID-360-22810-2	TOLERANCE CHANGE	6/7/66	10/5/66	
LID-360-22810-3	VERTICAL COLUMN CLEARANCE	4/27/66	11/09/66	
4	CHANGE DEMS.		8/31/66	
5	CHANGE DEMS.		6/21/67	
6.	CHANGES TABS on LM-3		6/24/67	
7	LTA-8 ONLY (DISAPPROVED)		DISAPPROVED	
8	APPLIES 810 TO LM-3 & LTA8 ONLY	7/25/67	7/26/67	

ICD AND IRN NUMBER AND TITLE	GAEC	SIGN OFF S & AD	CURRENT EFFORT OR NEED FOR ACTION
LID-360-22811 NEW ALSEP INTERFACE FOR REMOTE REMOVAL (CCA 586)	7/20/67	7/26/67	INTERFACE MUST BE QUALIFIED THROUGH JOINTLY BY GAEC/NASA
LID-360-22812 LM DESCENT STAGE SCIENTIFIC EQUIPMENT WITH- DRAWAL SYSTEM (CCA 586) (FUNCTIONAL)	10/1/67(EST)	11/1/67(EST)	WITHDRAWAL SYSTEM CURRENTLY UNDER DEVELOPMENT.
LID-360-22813 LM SCIENTIFIC EQUIPMENT ELECTRICAL INTERFACE CONNECTOR LOCATION	1/28/66	2/7/66	

ICD AND IRN NUMBER AND TITLE	GAEC	SIGN OFF	S & AD	CURRENT EFFORT OR NEED FOR ACTION
LID-360-22814 LM SCIENTIFIC EQUIP- MENT ELECTRICAL CONNECT- OR THERMAL DOOR (FUNCT- IONAL) METHOD OF ATTACHING DOOR TBD.	4/25/67	4/25/67	ATTACHMENT MATERIAL (VELCRO) WAS FLAMABLE AND NEW MATERIAL MUST BE DEVELOPED.	


163







ALSEP LOCKING MECHANISM

PKG I SHOWN
PKG II OPP.







LP3-340-1809 19FEB67 GAEC NAS 9 UNCL




LPS-570.396 25JUL67 GAEC NAS 9-1100 UNCL










LPS-570-411 26JUL67 GAEC NAS 9-1100 UNCL





LPS-570-407 25JUL67 GAEC NAS 8-1000 IN



Systems Division
Ann Arbor, Michigan

MASTER SCHEDULE

Title


REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change


No: H

Issued On:
7/27/67

Revision No:

Updated On:
8-5-67





Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change

No:	
-----	--

4

Issued On:
7/27/67

Revision No:

Updated On:
8-31-67

[illegible]



Title	REVISED ALSEP PROGRAM Incorporating CCP No. 49 - LM I/F Change
-------	---

No: H	Revision No:
Issued On: 7/27/67	Updated On: 8-31-67

970-28C



Title	REVISED ALSEP PROGRAM Incorporating CCP No. 49 - LM I/F Change
-------	---

No: H	Revision No:
Issued On: 7/27/67	Updated On: 8-31-67

Line	Item	1967												1968												Remarks	Page		
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN			JUL	
1	"B" Configuration																											1	
2	Prototype																											2	
3	Elect Design																											3	
4	Mech Design																											4	
5	Elect Fab																											5	
6																												6	
7	Sunshield Assy Avail																											7	
8																												8	
9	Refurbish "C" to "B"																											9	
10																												10	
11	Expt Integration																											11	
12																												12	
13	Design Verification Tests																											13	
14																												14	
15	Qualification Model																											15	
16	Component Fab & Assy																											16	
17																												17	
18	Sunshield Assy Avail																											18	
19																												19	
20	Refurb Qual S/S Struct																											20	
21																												21	
22	C/S Integ & Mech Assy																											22	
23																												23	
24	Expt Integration																											24	
25																												25	
26	Accept Tests																											26	
27																												27	
28	Qual & Simul Mission Tests																											28	
29																												29	
30	Flight 3																											30	
31	Component Fab & Assy																											31	
32																												32	
33	Sunshield Assy Avail																											33	
34																												34	
35	Struct Fab & Assy																											35	
36																												36	
37	C/S Integ & Mech Assy																											37	
38																												38	
39	Expt Integration																											39	
40	Accept Tests																											40	
41																												41	
42	Delivery																											42	
43																												43	
44	KSC Checkout Suppt																											44	
45																												45	
Remarks																										Next Higher Schedule No		Page	
																												3A of 6	
																										</			

2-15

MASTER SCHEDULE

Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/FC change

No:	H
-----	---

Revision No:

Issued On:
7/27/67

Updated On:	8-31-67
-------------	---------

[illegible]



Systems Division
Ann Arbor, Michigan

MASTER SCHEDULE

Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM 1/F Change

No:

H

Revision No:

Issued On:
7/27/67

Updated On:
8-31-67

Line	Item	1967												1968												Page									
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN										
1	"C" Configuration																									1									
2	Prototype																									2									
3	Elec Design																									3									
4																										4									
5	Elec Fab & Test																									5									
6																										6									
7	Refurbish "A" to "C"																									7									
8																										8									
9	ASE/Expt Funct. Tests																									9									
10																										10									
11	Expt Subsystems																									11									
12																										12									
13	CPLD DVT																									13									
14																										14									
15	Heat Flow DVT																									15									
16																										16									
17	ASE DVT																									17									
18																										18									
19	Qualification Model																									19									
20	ASE Fab & Test																									20									
21	Mech Design																									21									
22	Sunshield Assy Avail																									22									
23																										23									
24	ASE Qual Test																									24									
25																										25									
26	ASE Simul Mission																									26									
27																										27									
28	Flight 4																									28									
29	Component Fab & Assv																									29									
30																										30									
31	Sunshield Assy Avail																									31									
32																										32									
33	Struct Fab & Assy																									33									
34																										34									
35	C/S Integ & Mech Assy																									35									
36																										36									
37	Expt Integration																									37									
38																										38									
39	Accept Tests																									39									
40																										40									
41	Delivery																									41									
42																										42									
43	KSC Checkout Suppt																									43									
44																										44									
45																										45									
Remarks																				Next Higher Schedule No						Page									
		Other						Test						Mfg Dept						Mfg Prog							Engr						Prog Cont		

4A of 6



Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change

No:	H
Issued On:	7/27/

Revision No:	
Updated On:	8-31-67

Line	Item	1968																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
		JUL							AUG							SEP							OCT							NOV							DEC																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
		1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
1	"C" Configuration																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																



Systems Division
Ann Arbor, Michigan

MASTER SCHEDULE

Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change

No:

Issued On:
7/27/67

Revision No:

Updated On:
8-31-67

Line	Item	1967												1968																																																																							
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN																																																												
1	Inert Models																									1																																																											
2	Structural Model F																									2																																																											
3	LM-3 I/F																									3																																																											
4																										4																																																											
5	LM-4 I/F																									5																																																											
6																										6																																																											
7	Therm/Mech Simul D-1																									7																																																											
8																										8																																																											
9	Therm/Mech Simul D-2																									9																																																											
10	LM-3 I/F																									10																																																											
11																										11																																																											
12	LM-4 I/F																									12																																																											
13																										13																																																											
14	Trainer Dev. Model E-2																									14																																																											
15																										15																																																											
16																										16																																																											
17																										17																																																											
18																										18																																																											
19																										19																																																											
20																										20																																																											
21																										21																																																											
22																										22																																																											
23																										23																																																											
24																										24																																																											
25																										25																																																											
26																										26																																																											
27																										27																																																											
28																										28																																																											
29																										29																																																											
30																										30																																																											
31																										31																																																											
32																										32																																																											
33																										33																																																											
34																										34																																																											
35																										35																																																											
36																										36																																																											
37																										37																																																											
38																										38																																																											
39																										39																																																											
40																										40																																																											
41																										41																																																											
42																										42																																																											
43																										43																																																											
44																										44																																																											
45																										45																																																											
Remarks		Dates shown are MSC need dates as defined 7/27/67. BxA schedule will be developed.												Next Higher Schedule No												Page																																																											
		Other												Test												Mfg Dept												Mfg Prog												Engr												Prog Cont												5 of 6											

Systems Division
Ann Arbor, Michigan

MASTER SCHEDULE

Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change

No:	H
-----	---

Revision No:

Issued On: 7/27/67

Updated On: 8-31-67

Line	Item	1967							1968						
		JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	
1	Receipt of Experiments														
2	Prototype "A" Config														
3	PSE		▲ 8/1												
4	SIDE		▲ 7/31												
5	SWS	▲ 7/18													
6	LSM			▲ 9/1											
7	Proto "B" Config														
8	CCGE				◇ 9/22					▲ 2/23					
9	HFE				◇ 9/23					▲ 3/1					
10	CPLFE					◇ 11/20				▲ 3/18					
11	Prototype C Config														
12	ASE					◇ 11/15	▲ 12/11								
13	Qualification A														
14	PSE			◇ 9/15											
15	SIDE			▲ 9/18	◇ 9/24										
16	SWS			▲ 9/15	◇ 10/2										
17	LSM			▲ 9/22											
18	Qualification B					◇ 12/1									
19	CCGE				◇ 10/6										
20	HFE					◇ 11/10				▲ 4/15					
21	CPLFE						◇ 12/15			▲ 4/17					
22	Qualification C									▲ 4/19					
23	ASE														
24	Flight 1 and Spare									◇ 3/15			▲ 9/24		
25	PSE					◇ 11/10	◇ 11/15 (armed)								
26	SIDE							◇ 1/2	▲ 1/24						
27	SWS							▲ 2/1							
28	LSM					◇ 11/27			▲ 2/19						
29	Flight 2							◇ 1/15	◇ 2/16	▲ 2/16 (FMRB)					
30	PSE							◇ 12/11		▲ 3/9					
31	SIDE									▲ 3/15	◇ 4/1				
32	SWS							◇ 12/11		▲ 3/17					
33	LSM									◇ 4/10	▲ 3/19				
34	Flight 3														
35	PSE														
36	CCGE														
37	HFE					◇ 4/9									
38	CPLFE							◇ 1/15							
39	Flight 4									◇ 3/1					
40	PSE							◇ 1/7							
41	ASE														
42	SIDE														
43	CPLFE														
44															
45															

Remarks

◇ EXPERIMENT EXPECTED DELIVERY DATES
▲ EXPERIMENT REQUIRED DELIVERY DATES

Other	Test	Mfg Dept	Mfg Prog	Engr	Prog Cont.	Next Higher Schedule No.	Page 6A of 12
-------	------	----------	----------	------	------------	--------------------------	---------------



Systems Division
Ann Arbor, Michigan

MASTER SCHEDULE

Title

REVISED ALSEP PROGRAM
Incorporating CCP No. 49 - LM I/F Change

No:

Revision No:

Issued On:
7/27/67

Updated On:
8-31-67

Line	Item	1968																											
		JUL	AUG	SEP	OCT	NOV	DEC																						
1	Receipt of Experiments	19	26	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	6	13	20	27				1
2	Prototype "A" Config																												2
3	PSE																												3
4	SIDE																												4
5	SWS																												5
6	LSM																												6
7	Prototype "B" Config																												7
8	CCGE																												8
9	HFE																												9
10	CPLFE																												10
11	Prototype "C" Config																												11
12	ASE																												12
13	Qualification A																												13
14	PSE																												14
15	SIDE																												15
16	SWS																												16
17	LSM																												17
18	Qualification B																												18
19	CCGE																												19
20	HFE																												20
21	CPLFE																												21
22	Qualification C																												22
23	ASE																												23
24	Flight 1 and Spare																												24
25	PSE																												25
26	SIDE																												26
27	SWS																												27
28	LSM																												28
29	Flight 2																												29
30	PSE																												30
31	SIDE																												31
32	SWS																												32
33	LSM																												33
34	Flight 3																												34
35	PSE																												35
36	CCGE																												36
37	HFE																												37
38	CPLFE																												38
39	Flight 4																												39
40	PSE																												40
41	ASE																												41
42	SIDE																												42
43	CPLFE																												43
44																													44
45																													45

Remarks							Next Higher Schedule No	Page
	Other	Test	Mfg Dept	Mfg Prog	Engr	Prog Conl		6B of 6

970-28C

2-21